



IWWC Commission Update

Chatfield Farms

4/14/21 to 5/12/21

Current Construction Activity

Roads

Top Coating of Dogwood Lane complete. Inspection performed by DeCarlo and Doll.

Water Channels

None

Storm Systems

None

Utilities

Pump Station - Completion of this system is on hold as we are waiting for a meter pedestal to come to establish power.
Eversource is gearing up to install power on Bayberry Court.


Units

- 120 Foundation
- 121 Mechanicals
- 122 Mechanicals
- 134 Closed
- 135 Finishes
- 136 Ready to close
- 141 Closed
- 142 Closed
- 191 Flooring
- 196 Mechanicals
- 198 Drywall
- 200 Mechanicals
- 211 Framing
- 212 Foundation
- 215 Mechanicals
- 216 Mechanicals
- 217 Framing
- 218 Excavation
- 220 Foundation

	General Notes
	None

E&S Inspections
Please see attached report from DeCarlo and Doll and attached pictures for corrections.
Roadways swept on weekly basis and was swept this past Tuesday.

G-3



Exposure to CSH615y factor