

IWWC Commission Update

Chatfield Farms 3/10/21 to 4/7/21

Current Construction Activity

Road	S
	Asphalt plants will be opening next week. Plan of bindering the remaining portion of Bayberry Court the week of 4/19.
	Also plan of top coating Dogwood Lane in earlier portion of project. Town Engineer will be contacted for inspection.
Wate	er Channels
	None
Storn	n Systems
	None
<u> </u>	
Utilit	ies
	Pump Station - Town engineer stopped out the witness concrete ballast for station and connections. This is still an
	ongoing project with a generator and electrical connections to be done.
Units	
1	120 Foundation
1	121 Mechanicals
	122 Mechanicals
	134 Ready to Close
	135 Finishes
l	136 Ready to close
	138 Closed
	141 Finishes
	142 Finishes
	191 Drywali
	196 Mechanicals
	198 Mechanicals
1	200 Mechanicals
1	215 Framing
	216 Framing
L	220 Foundation

E&S Inspections

Performed after each rain event and roadways swept at the end of each week.

EG Home Inspections

All erosion control systems are monitored and inspected prior to, during and after each rain event. Discrepancies are dealt with in a timely fashion.

Monitoring February									
				Storm Events					
		Location	3/19/2021	3/25/2021	3/29/2021				
	1	Bridge*	0.87	0.54	0.76				
	2	OCS160	1.04	1.67	1.28				
	3	OCS240	1.87	1.41	1.04				
1	4	BAS260	2.41	1.74	1.87				

* This monitoring point is the point where all water on site leaves the property - represents quality of the water leaving the site.

General Notes

Started to place surplus of fill in lower section of Phase 5. Please see attached drawing.

